



# Whiting Station

## Sealcoat

	Day 1 – Wed 4/30
	Day 2 – Thurs 5/1
	Day 3 – Fri 5/2
	Day 4 – Mon 5/5

All work is subject to change due to weather. If it rains on your scheduled date/section, that section will be postponed to the next nice/dry day.

**DATES MAY CHANGE DUE TO PRODUCTION**





## Whiting Station Sealcoat Project

Day 1 – Wednesday, 4/30

CLUBHOUSE AND GARDENIA ENTRANCE FROM LACEY RD TO MORNING GLORY LN

Day 2 — Thursday, 5/1

LILY COURT/ GARDENIA ENTRANCE FROM SCHOOLHOUSE RD / SMALL SECTION OF GARDENIA IN FRONT OF CLUBHOUSE

Day 3 - Fri 5/2

GARDENIA FROM CLUBHOUSE TO INTERSECTION

Day 4- Mon 5/5

GARDENIA BETWEEN LILY AND MORNING GLORY INTERSECTION

## **Safety Notes and Instructions**

When work is in your section:

All vehicles must be out by 7:00 am or subject to towing at owner's expense.

If it rains Eosso will reschedule for the next nice day: No Weekends or Holidays.

Sealcoat is a liquid and needs up to 24 hours to dry. Do not walk on wet sealcoat.

Dates may be changed due to production. Eosso will notify residents of any changes.

### **CAUTION: TRIP HAZARDS!**

Use caution around work areas for uneven surfaces. Do not walk near any truck or equipment. For safety reasons, cones/barricades are NOT to be moved/removed by residents.

If it rains and work is postponed:

All project dates are weather-dependent and are subject to change. For rain days, the schedule will shift down to the next nice day (excluding weekends and holidays.) Look for posted daily notices/signage for project updates/changes.

If you have any questions, please see Supervisor.

Eosso Brothers Paving thanks you for your cooperation during this project.